

Minutes

February 10, 2015

PRE-BID MEETING FOR INTERNAL ELECTRIFICATION WORK AT IGO

The Pre-bid meeting regarding internal electrification work at IGO was held on February 10, 2015 at 1500 hrs in the office of the Administrative Officer (Purchase). The following members were present:

1. Mr. N.V.Nagrathnam
2. Mr. Nitin Ohol
3. Mr. S.C.Nair - SD(E)- IV, Pune BSNL
4. Mr. B.V.Sawant

There was 1 representative from M/s. Suvarna Electricals Pvt. Ltd. The questions raised by the agency were satisfactorily clarified by IUCAA as per the enclosed Annexure-1 and the list of representative who was present is enclosed as Annexure -2

The meeting concluded at 1615 hrs with a vote of thanks.

Annexure – 1

Clarifications regarding points discussed in Pre-Bid Meeting on 10.02.2015 at 1500 hrs.

The following important points were clarified during the meeting :

Sr. No.	Name of the Agency	Query	Clarification given by IUCAA
1	Mr. Prashant Chaudhary Project Engineer Suvarna Electricals M : <u>9326153183</u>	Item No.26 Page No.7 of sub - head IV, financial bid (BOQ). Whether cubical panel can be of M/s. SUVARNA make with CPRI approval.	Yes- Any make with CPRI approval is acceptable to IUCAA.
		Item No. 21, 22,23 and 24 of sub-head IV cable laying. Page No. 6 Whether power cable shall be supplied by IUCAA ?	Yes - Power cable will be supplied by IUCAA. Hence, it is not included in BOQ.
		Item No.18, of sub head III Earthing and Lightining conductor Page No.5 Whether earthing is pipe-n-strip or Pipe-n-pipe ?	Earthing shall be of pipe -n- strip type only.