Minutes

PRE-BID MEETING FOR INTERNAL ELECTRIFICATION WORK OF NEW TLC BUILDING AT IUCAA

The Pre-bid meeting for procurement of Special purpose storage for LIGO-India at IUCAA was held on 22th March, 2019 at 1500 hrs in Seminar A1. The following members were present:

- 1. Mr. Nitin Ohol
- 2. Mr. G.B. Gaikwad
- 3. Mr. Rahul Pawar- Skyline MEP Consultants
- 4. Mr. B. V. Sawant

A total of 3 representatives from three bidder attended the meeting. The questions raised by the agencies were satisfactorily clarified by IUCAA. The queries with responses are enclosed in Annexure – I and the list of representatives present as Annexure – II.

B. V. Sawant Rahul Pawar G.B. Gaikwad Nitin Ohol

Annexure I Following points were discussed in pre-bid meeting held on 22.03.2019 at 1500 hrs at Seminar-A1 for tender "Internal Electrification work of New TLC Building at IUCAA".

SI	Name of the Agency	Tender Condition & RFP Clause	Query	Clarification given by IUCAA
1	Mr. Shirish Dharashivkar M/s. Power-Con Electricals & Elevators Shaniwar Peth, Pune-411030 email:ldepowercon@gmail.co m/pawerconel@gmail.com M 9850973089/8237040299	Sr.No.4, Contractor 'A' Class PWD Registration Number & Validity Period/date.	Due to recently registered, issued to 'C' Class, but as per your ender terms we are qualified and completed electrical work successfully in other Educational Institutes.	No. Deviation is not allowed. A class valid registration is required.
			If we got the contract, can we submit the PF, ESI, WCT Nos. of our sub- Contractors?	No. We cannot accept PF, ESI, WCT of sub- contractors. The bidder has to submit his own ESI, PF, WCT registration nos.
			Can you provide any one room for dumping the raw material at site?	No. IUCAA will not provide any storage room for raw material.
			Can you provide sufficient drinking water at site?	Yes.
			Can you provide Power Supply for work? Or is it essential to take sub-meter by us.	No. You have to make your own arrangements for power supply through the point.

S. No.9- Supplying & laying (including excavation) 15cm dia half round RCC Hume pipe	Please confirm size of Hume pipe because as per BOQ its 15 cm size?	Hume pipe size should 15cm/150mm.
chamber cover with frame 60cmx45cm medium duty 100kg with lifting arrangement including laying of angle iron frame of angle size as 50x50x6 mm to be fixed/embedded on top of chamber complete.	It's plain cover or grating please clarify?	It is plain cover.
S. No. 18 - Supplying and erecting triple pole and neutral distribution board (TPNDB) with door surface/flush mounted SPMCB of 12 ways, on iron/GI frame (horizontal busbar type) as per specification no. SW-SWR/MCBDB	Specification no. SW SWR/MCBDB not found & rate quote with SPMCB or quote only for DB. Please Clarify?	Quote only for DB.
S. No. 21 & 22,69,72,73	Which rating should we considered 30/100/30	For Sr. no. 21 & 22-30 mA RCCB, Sr. no. 69 & 72-300 mA, Sr. no. 73-30 mA.
S. No. 38- Point wiring for light/fan/bell concealed type in min 20 mm ISI marked HMS PVC conduit with 1.5 sq.mm. (2+1E) FRLSH grade copper wires, modular type switch, earthing and required accessories as per	Please provide its drawing to calculate average length to better quote?	Drawing attached separately with this pre-bid minutes.
	s. No. 12- Supplying and erecting RCC chamber cover with frame 60cmx45cm medium duty 100kg with lifting arrangement including laying of angle iron frame of angle size as 50x50x6 mm to be fixed/embedded on top of chamber complete. S. No. 18 - Supplying and erecting triple pole and neutral distribution board (TPNDB) with door surface/flush mounted SPMCB of 12 ways, on iron/GI frame (horizontal busbar type) as per specification no. SW-SWR/MCBDB S. No. 21 & 22,69,72,73 S. No. 38- Point wiring for light/fan/bell concealed type in min 20 mm ISI marked HMS PVC conduit with 1.5 sq.mm. (2+1E) FRLSH grade copper wires, modular type switch, earthing	t. excavation) 15cm dia half round RCC Hume pipe S. No. 12- Supplying and erecting RCC chamber cover with frame 60cmx45cm medium duty 100kg with lifting arrangement including laying of angle iron frame of angle size as 50x50x6 mm to be fixed/embedded on top of chamber complete. S. No. 18 - Supplying and erecting triple pole and neutral distribution board (TPNDB) with door surface/flush mounted SPMCB of 12 ways, on iron/GI frame (horizontal busbar type) as per specification no. SW- SWR/MCBDB S. No. 21 & 22,69,72,73 Which rating should we considered 30/100/30 S. No. 38- Point wiring for light/fan/bell concealed type in min 20 mm ISI marked HMS PVC conduit with 1.5 sq.mm. (2+1E) FRLSH grade copper wires, modular type switch, earthing and required accessories as per

		S .No. 39- Point wiring for independent plug, concealed type in min 20 mm ISI marked HMS PVC conduit with 1.5 sq.mm. (2+1E) FRLSH grade copper wires, modular type switch and socket, earthing and required accessories as per specification No WGPW/SW	Please provide its drawing to calculate average length to better quote?	Drawing attached separately with this pre-bid minutes.
		S.No.67- Supplying and erecting double pole metal clad switch with HC type fuse 240V, 63A on iron/ GI frame as per specification no SW-SWR/MDP.	Description not clear?	ICDP- Iron clad double pole switch with fuse.
		S.No.68- Supplying and erecting triple pole metal clad switch and fuse 415C, 63A on angle iron/ GI frame as per specification no. SWSWR/MTP.	Description not clear?	ICTP- Iron clad Triple pole switch with fuse.
3	Mr. Sudhir Kalke M/s. E-Solution Email:	Electric Power distribution & Wiring: Clause No. 15. Fans, Regulators and Clamps (Page No. 10 of 35)	Whether we have to provide Fan, Regulators & Clamps?	No.
	Phone: +91 9373169999		Whether we have to quote as per DSR rate?	No. you have to quote as per item rate.
			What is the payment terms?	As per tender conditions mentioned on page 36, Sr. no. 30)

Tender for

Internal Electrification work of New TLC Building at IUCAA, Pune

	Following represent	atives attended Pre-bid meeting or	n 22.03.2019 at 1500 hrs	i
Sr.	Name of the Agency	Name of Representative	Mobile No.	Sign
No.		s shirish Dharashiulra	9850973089	Ore
2	Suvama Electrical Puttle	talograp laker	7083564376	
3)	E-Solution	Shirish Dharashivlood Kalpesh Jeher Sudwie Kalke	9373163999	Sudvice
_				
7				
		· ·		
		4		